



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2018 No. 7	Location	Type of Work	Summary of Work
	Various Locations where the City of West Allis has previously replaced the utility-owned portion of the service line	Replacement of Private Lead Service Lines	<p>The work under this contract is generally described as the replacement of private Lead Service Lines (LSL) at locations where the City of West Allis has previously replaced the utility-owned portion of the service line with one inch diameter copper pipe. The replacement of the privately-owned portion of the LSL shall be from the curb stop to the interior water meter. Work may include, but is not limited to, the procurement of plumbing permits, scheduling the installation with the property owner, traffic control, erosion control, pavement saw cutting, excavation, installation of a new copper service line utilizing trenchless technology (City approval is required for open cut installation), abandonment of the LSL, reconnection to the interior water distribution piping, and backfilling the excavations. The Contractor shall coordinate with the City of West Allis Water Utility for water meter replacement. Restoration of concrete sidewalk and driveway will also be performed by the Contractor along with any other incidental items necessary to complete the work.</p> <p>The City reserves the right to increase or reduce the number of installations of LSL replacements based on the available grant funds remaining.</p>
			Comments
			<p>All Lead Service Line Replacements have been completed for this contract.</p> <p>Most sidewalk restoration has been completed. Some landscaping work is still scheduled. The contractor will be adjusting the height of the curb boxes where necessary.</p>
Contacts			



City of West Allis Engineering Department
Construction in Progress
Updated 11/15/2019 1:28 PM

Mid City Corporation

Dan McClendon

414-587-1744

dmclendon@midcityplumbing.com

City of West Allis

Frank Leung

414-299-9671

fleung@westalliswi.gov

Eric Jeske

414-587-1696

ejeske@westalliswi.gov



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2018 No. 8	Location	Type of Work	Summary of Work
	S. 124th Street West Oklahoma Avenue to West Lincoln Avenue	Road Reconstruction	The work under this Contract consists of the reconstruction of a 34 foot wide, 6" Hot Mix Asphalt pavement, on an 8" dense graded base of crushed stone with driveway approaches, landscaping, storm sewer, water main alteration, hydrant relocations and pavement marking.
			Comments
Contacts		City of West Allis	
Contractor Payne & Dolan Incorporated Trevor Wallner 262-366-5177 twallner@payneanddolan.com		Bob Strynick 414-588-9533 rstrynick@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

S. 60th Street from Arthur to KK River Parkway	Location	Type of Work	Summary of Work
	S. 60th Street West Morgan Ave to West Arthur Street	Road Resurfacing	The work under this Contract consists of the resurfacing of the existing S. 60 th Street pavement with 4" Hot Mix Asphalt pavement with driveway approaches, landscaping, hydrant relocations and pavement marking. The work in the City of West Allis will be only pavement marking and traffic control. No work will be done on the pavement.
			Comments
			<p>This is a project through WisDOT and the City of Milwaukee. The City of West Allis is <i>not</i> coordinating this project. Contact the City of Milwaukee with any questions or concerns. The webpage for this project is found at:</p> <p>https://city.milwaukee.gov/mpw/supportforbusiness/projects/summaries/South-60th-Street-West-Morgan-Avenue-to-Kinnickinnic-River-Parkway.htm#.XJ5y7thRdtS</p> <p>Work is ongoing.</p>
Contacts		City of Milwaukee	
Contractor Zignego Ready Mix Corporation Brent Tucker 262-719-0195 btucker@zignego.com		Megan O'Connor 414-708-1433 moconnor@milwaukee.gov Roger Reed, P.E. 414-708-5108 roger.reed@milwaukee.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 4	Location	Type of Work	Summary of Work
	S. 80th Street W. Greenfield Ave to W. National Ave. S. 75th Street North of W. Walker St. to W. Washington St.	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
	Comments		
	Sidewalk, approaches and mainline pavement have been poured on S. 80 th Street. Miscellaneous punchlist work will continue to occur the week of November 18 th .		
Contacts			
Contractor		City of West Allis	
LaLonde Contractors Eric Schmeling 414-688-1895 eschmeling@lciwi.com		Eric Jeske – S. 80th Street 414-587-1696 ejeske@westalliswi.gov Frank Leung – S. 75th Street 414-299-9671 fleung@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 5	Location	Type of Work	Summary of Work
	Public Library Parking Lot 7421 West National Ave Downtown Parking Lot Between 72 nd Street and 73 rd Street, North of Greenfield Avenue	Parking Lot Reconstruction Using Green Infrastructure	The work under this Contract consists of the reconstruction of the parking lots using permeable interlocking concrete pavement systems, 4" Hot Mix Asphalt Pavement, dense graded base course, concrete curb and gutter, concrete sidewalk, concrete driveway approaches, storm sewer, and storm catch basin replacements.
	Comments		
	The Paving on both parking lots is complete. City DPW will be doing the final restoration at the Library Lot and the Downtown Parking Lot.		
Contacts			
Contractor		City of West Allis	
Poblocki Paving Corporation Cliff Koutnik 414-476-9130 ckoutnik@poblockipaving.com		AECOM (City Inspector) Derek Jacobson 920-309-2015 Derek.Jacobson@aecom.com Rob Hutter 414-587-1699 rhutter@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 3	Location	Type of Work	Summary of Work
	S. 55th Street W. Mobile Street to W. Electric Ave S. 58th Street W. National Ave to W. Greenfield Ave S. 59th Street W. Mobile Street to W. Lincoln Ave	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
	Comments		
	<p>Curb and gutter, sidewalk and mainline pavement have been placed on S. 55th Street. Temporary electrical poles will continue to be placed the week of November 18th. The Electrical subcontractor will be constructing temporary lighting while they wait for parts for permanent lights. The street is open to local traffic.</p> <p>Mainline pavement has been placed on S. 59th Street. Topsoil and sodding is scheduled to occur (weather permitting) the week of November 18th. The street is closed to through traffic at this time. Street lighting work will continue the week of November 18th.</p>		
Contacts			
Contractor		City of West Allis	
LaLonde Contractors Eric Schmeling 414-688-1895 eschmeling@lciwi.com		Dan Schwartz 414-550-3455 dschwartz@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 11	Location	Type of Work	Summary of Work
	<p>S. 116th Street West Greenfield Ave to Union Pacific RR</p> <p>S. 113th Street West Greenfield Ave to West Lapham Street</p> <p>W. Rogers Street @350' East of S. 116th Street</p>	Road Resurfacing	<p>The work under this Contract consists of milling the existing concrete surface, cracking and seating the concrete pavement, concrete base patching, concrete sidewalk, hot mix asphalt pavement resurfacing, landscaping, traffic signal loops, pavement marking and utility adjustments.</p>
	Comments		
			<p>Construction has moved to the northbound lanes of S. 116th Street. A four-way stop has been added at Rogers and 116th due to the large amount of confusion and construction traffic. Signal timing has been adjusted on Greenfield Ave to help traffic flow on S. 116th. Asphalt binder has been placed. Manholes in the pavement have to get adjusted to grade and have concrete base poured around them. The final layer of asphalt was done on November 15th. Final pavement marking will be done in Spring 2020.</p> <p>S. 113th Street construction is scheduled to continue the week of November 18th. Manholes in the pavement have to get adjusted to grade and have concrete base poured around them. The final layer of asphalt is scheduled for November 16th to disrupt the least amount of truck traffic. Final pavement marking will be done in Spring 2020.</p> <p>W. Rogers Street construction is scheduled to continue the week of November 18th.</p> <p>The project is scheduled to be completed by November 2019.</p>
Contacts		City of West Allis	
Contractor		Bob Strysick	
<p>Payne & Dolan Incorporated John Buglass 608-445-0921 johnbuglass@payneanddolan.com</p>		<p>414-588-9533 rstrysick@westalliswi.gov</p>	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

WE Energies Hwy 100 Project	Location	Type of Work	Summary of Work
	Hwy 100 West Theo Trecker Way to West Oklahoma Avenue	Road Resurfacing	The work under this Contract consists upgrading natural gas facilities along Highway 100 between West Oklahoma Avenue and West Theo Trecker Way.
	Comments		
	<p>Construction has begun on Highway 100. This is a WE Energies project, not a City of West Allis Project. The following is the link to the WE Energies letter about this project.</p> <p>https://www.westalliswi.gov/DocumentCenter/View/14059/2019-WE-Energies-Natural-Gas-Replacement---Highway-100</p>		
Contacts			
WE Energies			
Hasan AbuLughod 877-380-0522			



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 7	Location	Type of Work	Summary of Work
	S. 80th Street West Grant Street to West Lincoln Avenue S. 87th Street West Harrison Ave to Dead End	Road Reconstruction	The work under this Contract consists of the reconstruction of a 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
			Comments
	<p>South 80th Street curb and gutter and mainline paving work is complete. Sidewalk removal and replacement will continue to take place (weather dependent) the week of November 18th.</p> <p>South 87th Street has been reopened to traffic. Final grading and fill-in work will take place the week of November 18th.</p>		
Contacts		City of West Allis	
Contractor UPI Construction, LLC Mike Dretzka 262-894-2604 mike@upiconstruction.com		Tim Brossard 414-588-7748 tbrossard@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 6	Location	Type of Work	Summary of Work
	Sidewalk Repair S. 84 th Street to I-894, North City Limits and Union Pacific Railroad	Sidewalk Repair	The work under this Contract consists of miscellaneous concrete sidewalk replacement, concrete grinding, and sodding.
			Comments
			<p>Sidewalk replacement and repair has begun on the northwest side of this area and work toward the south and east.</p> <p>If driveway access is limited due to this work, please contact the City Inspector to receive a <u>temporary</u> night time parking permit.</p> <p>Due to weather concerns, the remainder of the sidewalk project will be delayed until Spring 2019.</p>
Contacts		City of West Allis	
Contractor State Contractors John Loosen 414-333-8770 johnloosen@att.net		Michael Lee 414-299-9714 mlee@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 9	Location	Type of Work	Summary of Work
	Alley Reconstruction Alley #1: 91-92: Montana-Dakota Alley #2: 90-91: Rogers-Becher Alley #3: 94-96: Harding-Cleveland Alley #4: 77-78: UPRR-Hicks Alley #6: 60-61: Greenfield-Orchard	Alley Reconstruction	The work under this Contract consists of the reconstruction of 7: concrete alley pavement on 5" dense graded base; sanitary sewer relay, storm sewer, storm underdrain, building services, and utility adjustments.
			Comments
Contacts		City of West Allis	
Contractor		State Contractors	
John Loosen 414-333-8770 johnloosen@att.net		Matt Zinnecker 414-312-2375 mzinnecker@westalliswi.gov Sara Breitzman 414-333-7645 sbreitzman@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 15	Location	Type of Work	Summary of Work
	Former Flower Shop Demolition 9201 West National Avenue	Demolition	The work under this Contract consists of the commercial property demolition of the Former Flower Shop.
			Comments
			<p>Permits have been applied for WE Energies Gas abandonment.</p> <p>The building has been demolished and utilities have been abandoned. Work will continue on this project the week of November 18th.</p>
Contacts		City of West Allis	
Contractor			
D&H Demolition, LLC Roger Hajek 414-698-5039 rogerdhdemo@gmail.com		Rob Hutter 414-587-1699 rhutter@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 13	Location	Type of Work	Summary of Work
	West Allis Dog Park South of the West Allis Police Station 11301 W. Lincoln Ave	Fence and Gate Construction and Structure	The work under this Contract consists of installing fence, gates, gravel and a foot bridge to provide access to the 4.75 acres dog park.
			Comments
			<p>The contractor's work is complete on this project.</p> <p>The remaining work will need to be done by Volunteers or City Forces. The Dog Park is currently extremely wet.</p>
Contacts		City of West Allis	
Contractor Northway Fence Tim Cassidy 262-781-7382 tpcassidy347@hotmail.com		Rob Hutter 414-587-1699 rhutter@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 11/15/2019 1:28 PM

2019 No. 17	Location	Type of Work	Summary of Work
	Fitness Court Installation Veterans' Memorial Park, West National Avenue & South 70 th Street	Fitness Court Installation	The work under this Contract consists of installing exercise equipment at Veterans' Park including excavation, base aggregate, pouring a 6" reinforced concrete pad and installation of a Fitness Court.
			Comments
			Contractor work on this project is complete. Grading has been done around the Court. The Grand Opening has been delayed until Spring 2020.
Contacts			
	Contractor	City of West Allis	
	Zignego Company, Inc Dan Zignego 262-547-4700 (Ext. 133) dan@zignego.com	Rob Hutter 414-587-1699 rhutter@westalliswi.gov	