



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

State of Wisconsin Project – P1634T	Location	Type of Work	Summary of Work
	I-94 and I-41/894	Roadway, Bridge, and Ramp Reconstruction, Earth Work, Retaining Walls, Noise Barriers, Freeway Lighting	In 2017, the Zoo Interchange project consists of reconstruction of the I-94 and I-41/894 roadways. Traffic impacts include long-term closures of system ramps in the Zoo Interchange, and long-term closures of numerous service ramps at the Lincoln Avenue, Greenfield Avenue, and WIS 100 interchanges.
			Comments
			Long-term closures of system and service ramps may cause increases in traffic volumes on detour and alternate routes, including 84th Street, WIS 100, National Avenue, and Greenfield Avenue. Traffic signal timings are adjusted to account for the additional traffic. Zoo Interchange project construction on local roadways has been completed with the exception of Fairview Avenue, Curtis Road, Schlinger Avenue, and 100th Street. www.zooic.org
	Contacts		
	Contractor		WI Dept. of Transportation
	Various Contractors DOT Project Managers WI DOT – Mark Klipstein, 414-750-1496 mark.klipstein@dot.wi.gov WI DOT - Jason Roselle 414-750-0807 jason.roselle@dot.wi.gov		Interstate Closures & Traffic – DOT Staff Public Information – Heather Weber, 414-704-6422 heatherweber@gmoxie.com.



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

Milwaukee County Project No. P290-16609 & 16610	Location	Type of Work	Summary of Work
	KK River Parkway S. 68 th St. to S. 76 th St.	Roadway Reconstruction	The scope of this project is set forth by Milwaukee County. In general, it is the reconstruction of the KK River Parkway from 68 th to 76 th as a new concrete roadway. Specifics about this project can be gotten from Milwaukee County.
			Comments
			This is a Milwaukee County run construction project. The County and the Contractor are both well aware for the proximity of this work to parks, schools, and residential areas. Detoured traffic will be using adjacent frontage roads as necessary. All work is expected to be completed by October 31, 2017. Questions and concerns can be address best by Milwaukee County staff.
	Contacts		
Contractor		Milwaukee County	
LaLonde Contractors Eric Schmeling 262-544-1515 eschmeling@lciwi.com		Paul J. Montalto, P.E. Managing Engineer Field Operations Milwaukee County DAS-FM-AE&ES 414-659-3387 paul.montalto@milwaukeecountywi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

Environmental Protection Agency Project	Location	Type of Work	Summary of Work
	S 52nd St from W. Lincoln Ave. to W. Hayes Ave.	Soil Excavation	The scope of this project is set forth by the EPA. In general, it is the excavation of soil to be removed and replaced. Specifics about this project can be gotten from the EPA and the City of West Allis Health Dept.
			Comments
			<p>This is a EPA run construction project.</p> <p>The EPA and the Contractor are both well aware for the proximity of this work to businesses, busy roadways, schools, parks, and residential areas.</p> <p>Heavy trucking is expected with this project.</p> <p>Property owners affected by the work have been already contacted by the EPA.</p> <p>Work is expected to start September 18th and all work is expected to be completed by October 31, 2017.</p> <p>Questions and concerns can be address best by EPA staff.</p>
Contacts		United States Environmental Protection Agency	
City of West Allis Health Dept.		Kathy Halbur Federal On-Scene Coordinator United States Environmental Protection Agency, Region 5 2984 Shawano Avenue Green Bay, WI 54313 office: 920-662-5424 cell: 920-634-9072 halbur.kathy@epa.gov	
TBD Laura Temke, REHS Environmentalist III 414-302-8654 ltemke@westalliswi.gov			



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

2017 No. 2	Location	Type of Work	Summary of Work
	S. 90th St. From W. Becher St. to W. Lincoln Ave. W. Hayes Ave. from S. 84th St. to S. 88th St.	Underground Utility Construction and Roadway Reconstruction	<p>The work under this Contract consists of the reconstruction of both S. 90th St. and W. Hayes Ave. as a 29 or 30 foot wide, 7" concrete pavement, on a 5" dense graded base of crushed stone or crushed concrete; with concrete sidewalk, concrete driveway approaches, landscaping, storm sewer, storm sewer relay, sanitary sewer, sanitary sewer relay, water main, water main relay, building services, utility adjustments and all incidental items.</p> <p style="background-color: orange;">Comments</p> <p>90th- http://www.westalliswi.gov/DocumentCenter/View/8665</p> <p>90th is open to local traffic. There will still be parking restrictions in place to allow landscaping and other remaining work to be done. Permanent parking signs and traffic control will be installed over the next weeks.</p> <p>Landscaping work is being done as well as other small pieces of pavement. Final cleanup will follow the completion of all work.</p> <p>Because the contractor is still finishing the sod work and watering sod, access to the road during the day may not be available.</p> <p>Hayes- http://www.westalliswi.gov/DocumentCenter/View/8664</p> <p>Work on W. Hayes Ave. continues and will go through the beginning of October. The contractor will have multiple crews working on service laterals and WE Energies will be coming in to work on gas mains. This will make the work zone very congested. Care should be used in the area.</p> <p>Special parking zones for Hayes residents will be set up this week.</p> <p>A portion of patching work on 84th has been done. The rest will be completed as utility work on Hayes allows. Once the road is patched, line stripes will be replaced and sections of the road will be reopened. There will be an area near Hayes that will have a lane closure. Expect traffic congestion in the area.</p>
Contacts			
Zignego Co. John Zignego 262-547-4700 john@zignego.com		City of West Allis Bob Strysick 414-588-9533 rstrysick@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

Location	Type of Work	Summary of Work
<p>W. Rogers St. From S. 56th St. to S. 60th St.</p> <p>W. Madison St. from S. 60th St. to S. 65th St.</p>	<p>Underground Utility Construction and Roadway Reconstruction</p>	<p>The work under this Contract consists of the reconstruction of both W. Rogers St. and W. Madison St. as a 29 foot wide, 7" concrete pavement, on a 5" dense graded base of crushed stone or crushed concrete; with concrete sidewalk, concrete driveway approaches, landscaping, storm sewer, storm sewer relay, sanitary sewer, sanitary sewer relay, water main, water main relay, building services, utility adjustments and all incidental items.</p> <p>Comments</p> <p>Rogers - http://www.westalliswi.gov/DocumentCenter/View/8686</p> <p>Underground utility work on Rogers continues. The contractor will be working on storm sewer and house laterals. <u>Street lights in area may see outages as work progresses on Roges. Crews will begin work on the new system immediately and sections of lights will be back in service as soon as possible.</u></p> <p>There will be work in the intersection of 60th and Beloit for about 3 weeks. The road will be repaired as quickly as possible. A detour for eastbound Beloit will be in place until 2 lanes of traffic can be allowed safely. Patching at this location is scheduled for Friday the 18th or sooner.</p> <p>Madison - http://www.westalliswi.gov/DocumentCenter/View/8687</p> <p>Work on the new road is expected to start this week. This work will continue as the weather may allow. New curb will be placed first with sidewalk, drives, and then the main pavement. Right now, new curb is scheduled for Monday the 21st.</p> <p><u>Street lights in the area have been turned off. Crews will begin work on the new system immediately and sections of lights will be back in service as soon as possible.</u></p> <p>All work will be done and the road will be re-opened in late October.</p>
Contacts		
<p>LaLonde Contractors Eric Schmeling 262-544-1515 eschmeling@lciwi.com</p>	<p>City of West Allis Tim Brossard 414-333-7645 tbrossard@westalliswi.gov</p>	

2017 No. 3



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

2017 No. 5	Location	Type of Work	Summary of Work
	S. 57th St. From W. National Ave. to W. Lapham St.	Underground Utility Construction and Roadway Reconstruction	The work under this Contract consists of the reconstruction of S. 57th St. as a 30 foot wide, 7" concrete pavement, on a 5" dense graded base of crushed stone or crushed concrete; with concrete sidewalk, concrete driveway approaches, landscaping, sanitary sewer relay, water main relay, building services, utility adjustments and all incidental items necessary to complete the work.
			Comments
			<p>http://www.westalliswi.gov/DocumentCenter/View/8764</p> <p>Underground utility work on S. 57th St. continues. All the work is scheduled and the road will be re-opened by the end of October.</p> <p>The new sanitary sewer work is done and work has started on all the house laterals. Individual house water service shut offs will occur with notice and are being scheduled. But because of the existing utilities' age, emergency situations may arise.</p> <p>When all the houses are reconnected to the new utilities, road paving work will start.</p>
Contacts			
American Sewer Services, Inc. Adam Biondich 262-966-3393 aebiondich@gmail.com	City of West Allis Brian Walker 414-588-7748 bwalker@westalliswi.gov		



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

Location	Type of Work	Summary of Work
WEST ALLIS BIKE SHARE VARIOUS LOCATIONS W. Washington Street at Summit Place S. 70th Street & W. Greenfield Avenue Six Points Crossing & W. Greenfield Avenue S. 63rd Street & W. Greenfield Avenue S. 75th Street & W. National Avenue S. 70th Street & W. National Avenue West Allis Farmers Market City Hall	Installation of Bike Share Stations	<p>The work under this Contract consists of the construction of facilities to create Bike Share Stations. This work will include, excavation, grading, concrete, electrical, and all incidental items necessary to complete the work.</p> <p>Comments</p> <p>Work will begin this week with traffic control and removal of existing pavements or sidewalks.</p> <p>Some No Parking areas will be designated to allow this work to happen.</p> <p>Care should be exercised in the areas.</p>
Contacts		
Zenith Tech, Inc. John Solwold 262-366-5590 jsolwold@zenithtechinc.com	City of West Allis Chris St. Clair 414-940-1380 cstclair@westalliswi.gov	

2017 No. 6



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

2017 No. 7	Location	Type of Work	Summary of Work
	Various Locations where the City of West Allis has previously replaced the utility-owned portion of the service line	Replacement of Private Lead Service Lines	<p>The work under this contract is generally described as the replacement of private Lead Service Lines (LSL) at locations where the City of West Allis has previously replaced the utility-owned portion of the service line with one inch diameter copper pipe. The replacement of the privately-owned portion of the LSL shall be from the curb stop to the interior water meter. Work may include, but is not limited to, the procurement of plumbing permits, scheduling the installation with the property owner, traffic control, erosion control, pavement saw cutting, excavation, installation of a new copper service line utilizing trenchless technology (City approval is required for open cut installation), abandonment of the LSL, reconnection to the interior water distribution piping, and backfilling the excavations. The Contractor shall coordinate with the City of West Allis Water Utility for water meter replacement. Restoration of concrete sidewalk and driveway will also be performed by the Contractor along with any other incidental items necessary to complete the work.</p> <p>The City reserves the right to increase or reduce the number of installations of LSL replacements based on the available grant funds remaining.</p>
			Comments http://www.westalliswi.gov/DocumentCenter/View/8826 <p>Work will be performed all summer and through end of November.</p> <p>Work is being done on 1700 block of S. 70th St., the 1600 block of 74th St., and the 1600 block of S. 78th St. This schedule is subject to change as the contractor's and residents' needs dictate. Landscaping and sidewalk repairs of previous work areas will be scheduled. All should be done in the next two weeks.</p> <p>Some No Parking signs at each location and Lane Closures will be put in place to make room for the construction.</p> <p><i>The contractor will be contacting residents individually. Specific schedules at each address will be determined by the contractor after speaking with each property owner.</i></p>
Contacts			
American Sewer Services, Inc. Tom Klink American Sewer Services, Inc. 262.966.3393 tkamsewer@gmail.com	City of West Allis Chris St. Clair 414-940-1380 cstclair@westalliswi.gov		Rob Hutter 414-587-1699 rhutter@westalliswi.gov



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

2017 No. 8	Location	Type of Work	Summary of Work
	W. Lincoln Ave. From RR Tracks to S. 61st St.	Underground Utility Construction and Roadway Resurfacing	The work on W. Lincoln Avenue is a joint project between the Cities of West Allis and Milwaukee and will consist of work within the boundaries of each City. The contract has been awarded and is managed by the City of West Allis. The work under this Contract consists of preparation of foundation, milling the existing concrete surface, concrete base patching, concrete curb, sidewalk and driveway repair, hot mix asphalt pavement resurfacing (Type MT 58-28 S), landscaping, pavement marking, storm sewer relay, water main relay, building services, utility adjustments, and other miscellaneous items.
			Comments
			<p>http://www.westalliswi.gov/DocumentCenter/View/9084</p> <p>Work has started with lane closures and underground utility work. All work is expected to be completely prior to Thanksgiving.</p> <p>Detailed schedules and issues will be addressed in the next few weeks.</p> <p>Traffic confusion and congestion is expected along with delays in the area. Caution should be used by all in the area.</p> <p>This work includes a wide variety of utility and paving work. Lane shifts and moving equipment should be expected. Please use care in the area.</p> <p>In addition to the utility work, concrete work is expected to start this week.</p>
Contacts			
Payne and Dolan, Inc. Trevor Wallner 262-366-5177 twallner@payneanddolan.com	City of West Allis Eric Jeske 414-587-1696 ejeske@westalliswi.gov		



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

2017 No. 10	Location	Type of Work	Summary of Work
	S. 73th St. From W. Greenfield Ave. to W. National Ave.	Underground Utility Construction and Roadway Reconstruction	The work under this Contract consists of the reconstruction of S. 73rd Street as either a 34 foot wide or 40 foot wide, 7" concrete pavement, on a 5" dense graded base of crushed stone or crushed concrete; with concrete sidewalk, concrete driveway approaches, landscaping, storm sewer, storm sewer relay, sanitary sewer relay, water main relay, building services, utility adjustments and all incidental items necessary to complete the work.
			Comments
			<p>http://www.westalliswi.gov/DocumentCenter/View/8851</p> <p>The City's underground utility work on S. 73rd St. continues. The new road will be re-opened by Thanksgiving.</p> <p>Crews are working on connecting all the houses to the new sewers and water main. This lateral work will go on for the next few weeks. Due to the nature of the work and the age of the existing utilities, emergency shut offs of the water may be necessary.</p> <p>Multiple crews will be working in the area. Please exercise caution in the area.</p>
Contacts			
MJ Construction Inc. Justin Leszczynski 414-322-9251 mjestimating@outlook.com	City of West Allis Dan Schwartz 414-550-3455 dschwartz@westalliswi.gov		



City of West Allis Engineering Department
Construction in Progress
 Updated 8/21/2017 11:29 AM

2017 No. 7	Location	Type of Work	Summary of Work
	W. Mitchell St. from 69 th to 70 th S. 70th St. from National to Mitchell S. 71st St. from 275' North of National to National S. 72nd St. from 520' North of National to National 1121 S 74th St	Sanitary Sewer Relay Storm Sewer Relay	The work under this contract consists of replacing sanitary and storm sewer and then repairing portions of the roadways damaged by this construction. <div style="background-color: #ffa500; padding: 2px;">Comments</div> http://www.westalliswi.gov/DocumentCenter/View/9366 Work will be performed all fall and through the beginning of December. Some No Parking signs at each location and Lane Closures on W. National Ave. at 70th will be put in place to make room for the construction. Work will start with sanitary the sewer relay on 70 th and National on Monday the 21 st . From there work will progress to the large storm sewer on Mitchell. Sanitary sewer work on 71 st will start Wednesday the 23 rd . This work, including road replacement will be completed before the work on 72 nd starts. Work in the middle of the road at 1121 S. 74 th St. will take place one Tuesday the 22 nd . This work is expected to last one day, with road patching to follow in the next week, or so.
	Contacts		
	Globe Contractors, Inc. Jon Olsen 414-828-6660 jon@globecontractors.com	City of West Allis Chris St. Clair 414-940-1380 cstclair@westalliswi.gov	Tamer Khraisat 617-319-3902