



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| 2020 Active Streets | Location | Type of Work | Summary of Work |
|----------------------------|---|--|---|
| | Root River Parkway between W. Lincoln Ave and W. Cleveland Ave and also from W. Oklahoma Ave and W. Morgan Ave. | Temporary closure of Root River Parkway to encourage citizens to be active | The work is temporarily closing Root River Parkway in order to encourage citizens to be active. |
| | | | Comments |
| | This closure will continue through October 2020. | | |
| Contacts | | | |
| | | City of West Allis Tony Giron 414-302-8469 tgiron@westalliswi.gov | |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| 2020 National Ave, 82nd Street to 76th Street - WisDOT | Location | Type of Work | Summary of Work |
|--|---|--|---|
| | W. National Ave S. 76 th Street to S. 82 nd Street | Road Reconstruction | The work under this Contract consists of the reconstruction of a variable width, 8" Doweled Concrete Pavement, on a 6" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer relay, storm sewer relay, water main relay, building services and pavement marking. |
| | Comments | | |
| | | | <p>National Avenue is open to traffic in all directions.</p> <p>Landscaping and streetscaping construction is scheduled for the week of October 19th. Parking lane closures will be in place while this work is happening.</p> |
| Contacts | | | |
| Contractor | | Wisconsin Department of Transportation | |
| LaLonde Contractors Eric Schmeling 414-688-1895 eschmeling@lciwi.com | | Community Engineering (WisDOT Inspector) Steve Graetz 414-313-5965 Cebllc-steven@sbcglobal.net | |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

2020 Highway 100 Resurfacing - WisDOT

| Location | Type of Work | Summary of Work |
|---|------------------|---|
| S. 108th Street (Hwy. 100) W. Morgan Ave to North City Limits | Road Resurfacing | <p>The work under this Contract consists of the resurfacing of a variable width existing asphalt (over concrete) road. Sidewalk, storm inlets, signals, underground sewer work, and pavement marking are also included in this project.</p> <p>Comments</p> <p>Daytime and nighttime construction is scheduled to continue the week of October 19th. This is a Wisconsin Department of Transportation project, not a City of West Allis project. <u>All questions should go to Ms. Kayla Wise.</u></p> <p>WisDOT has set up a webpage to follow for updates on the projects. The page is located at: https://projects.511wi.gov/wis100/</p> |

| Contacts | |
|---|--|
| Contractor Trevor Wallner Payne and Dolan 262-366-5177 twallner@payneanddolan.com | Wisconsin Department of Transportation Kayla Wise State Highway 100 Redevelopment Contact kayla@devorpr.com 262-290-0014 |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| 2020 No. 4 | Location | Type of Work | Summary of Work |
|--|---|--|---|
| | S. 58th Street W. Beloit Road to W. Mobile Street | Road Reconstruction | The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main. |
| | | | Comments |
| Contacts | | City of West Allis | |
| Contractor LaLonde Contractors Brandon Dachowski 414-651-1347 bdachowski@lciwi.com | | Eric Jeske 414-587-1696 ejeske@westalliswi.gov | |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| 2020 No. 3 | Location | Type of Work | Summary of Work |
|--|--|--|---|
| | S. 90th Street W. Greenfield Ave to W. Lapham St | Road Reconstruction | The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main. |
| | | | Comments |
| | | | |
| Contacts | | | |
| Contractor | | City of West Allis | |
| American Sewer Services Adam Biondich 414-254-0262 abiondich@amsewer.com | | Tim Brossard 414-588-7748 tbrossard@westalliswi.gov | |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| 2020 No. 11 | Location | Type of Work | Summary of Work |
|--------------------|--|--|--|
| | Various Locations City of West Allis | Concrete Pavement Patching | The work under this Contract consists of the removal and replacement of concrete pavement on streets in various locations in the City of West Allis. |
| | | | Comments |
| Contacts | | City of West Allis | |
| | Contractor | State Contractors John Loosen 414-333-8770 johnloosen@att.net | Dan Schwartz 414-550-3455 dschwartz@westalliswi.gov |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| 2020 No. 8 | Location | Type of Work | Summary of Work |
|---|---|---|--|
| | S. 97th Street W. Greenfield Ave to W. Lapham Street S. 96th Street W. Greenfield Ave to W. Lapham Street S. 94th Street W. Greenfield Ave to W. Orchard St | Asphalt Road Repaving | <p>The work under this Contract consists of removing an existing macadam pavement and replacing it with a new asphalt pavement. Sanitary sewer mainline work and water main work will be done as part of this project.</p> |
| | Comments | | |
| | <p>Underground work on S. 94th Street has been completed. Concrete curb, driveways, and sidewalk have been removed and replaced. The first layer of asphalt pavement has been placed. Manholes will be adjusted and the final layer of asphalt will be placed the week of October 19th.</p> <p>Underground work on S. 96th Street has been completed. Concrete curb, driveways, and sidewalk have been removed and replaced. The first layer of asphalt pavement has been placed. Manholes will be adjusted and the final layer of asphalt will be placed the week of October 19th.</p> <p>Underground work on S. 97th Street has been completed. Concrete curb, driveways, and sidewalk have been removed and replaced. The first layer of asphalt pavement has been placed. Manholes will be adjusted and the final layer of asphalt will be placed the week of October 19th.</p> | | |
| Contacts | | | |
| Contractor | | City of West Allis | |
| LaLonde Contractors Brandon Dachowski 414-651-1347 bdachowski@lciwi.com | | Frank Leung 414-299-9671 fleung@westalliswi.gov | |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| 2020 No. 6 | Location | Type of Work | Summary of Work |
|---|--|--|--|
| | Street Lighting Conversion Circuit N-5: S. 92 nd , W. Greenfield, S. 84 th , and UPRR Circuit P-3: S. 92 nd , Cleveland Ave, and W. Beloit Rd. | Street Lighting Conversion to low voltage parallel | The old street light circuits will be removed and converted from high voltage series to low voltage parallel with LED luminaires, including removing existing bases, salvaging poles and arms, installing low voltage infrastructure, and all incidental items necessary to complete the work. |
| | | | Comments |
| Contacts | | City of West Allis | |
| Contractor Pro Electric, Inc. Don Manthei 262-649-6040 don@proelectricinc.us | | KL Engineering Tony Steinert 920-450-7045 tsteinert@klengineering.com | |



City of West Allis Engineering Department
Construction in Progress
 Updated 10/16/2020 9:29 AM

| MMSD Force Main Rehab | Location | Type of Work | Summary of Work |
|------------------------------|--|---|---|
| | S. 124 th Street from the Greenfield Park Pump Station to W. Graham Street | Cleaning and Lining of a 24" ductile iron sanitary sewer force main | MMSD is contracting this work out to rehabilitate the aging 24" ductile iron force main |
| | | | Comments |
| | | | <p>This is an MMSD project, not a City of West Allis project. Disruptions to traffic patterns along S. 124th may occur due to this project.</p> <p>Construction is expected to start in late October 2020</p> |
| Contacts | | | |
| | Milwaukee Metropolitan Sewerage District (MMSD) Flannery Doyle, P.E. 414-617-2573 fdoyle@mmsd.com | | City of West Allis Greg Bartelme 414-651-8840 gbartelme@westalliswi.gov |