



City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

| <b>State of Wisconsin Project - P1634T</b> | Location   | Type of Work  | Summary of Work   |
|--|--|---|---|
|  | <b>I-41/43/894, Lincoln Ave to 84<sup>th</sup> Street I-41/894</b>   | Roadway Paving, Barrier Wall, Storm Sewer, Overhead Sign Structures | I-41/43/894 is under construction through October 2018. |
|  |  |   | Comments  |
|  | I-41/894 SB has been widened to 4 lanes to Beloit Rd. I-41/894 SB will be widened to 4 lanes through the Hale Interchange to I-43/894 at 84 <sup>th</sup> St by mid-October 2018. I-43/894 NB will be widened to 4 lanes from 84 <sup>th</sup> St through the Hale Interchange to I-41/894 NB through the Zoo Interchange by mid-October 2018. |   |   |
| Contacts                                   |  | WI Dept. of Transportation  |   |
| Contractor                                 |  | WI DOT – Sara Feuling, 414-750-0579<br>Sara.feuling@dot.wi.gov      |   |
| Various Contractors                        |  |   |   |
|  |  |   |   |

| <b>State of Wisconsin Project - P1634T</b>  | Location   | Type of Work   | Summary of Work  |
|---|--|--|--|
|   | <b>Bridge over Hank Aaron Trail at WIS 100, just south of I-94</b> | Bridge Reconstruction, Traffic Signals, Roadway Reconstruction | The WIS 100 bridge is under construction over the Hank Aaron State Trail (HAST) through late October.  |
|   |  |  | Comments   |
|   |  |  | WIS 100 will be reduced to 2 lane/direction from I-94 to the Colders Driveway through late October 2018. The I-94 EAST exit to WIS 100 is restricted to left turns only. |
| The Hank Aaron State Trail under WIS 100 will remain closed until late October 2018.                      |  |  |  |
| WIS 100, between I-94 and Theo Trecker Way, and the Colders Driveway will be repaved in late October 2018 |  |  |  |



City of West Allis Engineering Department  
**Construction in Progress**  
Updated 10/5/2018 2:06 PM

| <b>Contacts</b>            |   |
|----------------------------|---|
| <b>Contractor</b>          | <b>WI Dept. of Transportation</b>   |
| <b>Various Contractors</b> | <b>WI DOT – Paul Jacobson, 414-750-3287<br/>paulj.jacobson@dot.wi.gov</b> |
| [Redacted]                 |   |



City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

| State of Wisconsin Project – P1829S | Location   | Type of Work  | Summary of Work  |
|-------------------------------------|--|---|--|
|                                     | <b>West National Avenue</b><br><b>S. 70<sup>th</sup> St. to S. 76<sup>th</sup> St.</b> | Underground Utility Construction and Roadway Reconstruction | <p>The work under this Contract consists of the reconstruction of both <b>W. National Ave.</b> as a varying width, new concrete pavement, on a dense graded base of crushed stone or crushed concrete; with pedestrian facilities, bicycle facilities, traffic calming features, decorative street lights, concrete sidewalk, concrete driveway approaches, tree planting, landscaping, storm sewer, storm sewer relay, sanitary sewer, sanitary sewer relay, water main, water main relay, building services, utility adjustments and various incidental items.</p>   |
|                                     |  |   | Comments   |
|                                     |  |   | <p><b>National Avenue Closure is closed. Access to the Library is through S. 75<sup>th</sup> Street. Detours are posted.</b></p> <p>Road Paving is ongoing. Water main work is completed for Phase II at National and 76<sup>th</sup> Street</p> <p>The City will be working with the DOT to insure that the construction has the smallest possible impact on the quality of the life of residents and businesses in the area.</p> <p>Traffic confusion is expected in the area. And, access to local businesses and other destinations will require alternate routes.</p> <p><b>Southbound 76<sup>th</sup> Street is closed at Lapham Street to construct the intersection of 76<sup>th</sup> and National. Northbound traffic will be allowed on 76<sup>th</sup> Street. This will cause significant delays and confusion.</b></p> <p>This detour will be put in place to construct the Sewer and Water work in the intersection.</p> <p>This work is expected to last the duration of the 2018 construction season.</p> |



City of West Allis Engineering Department  
**Construction in Progress**  
Updated 10/5/2018 2:06 PM

| <b>Contacts</b>   |  |   |
|---|--|---|
| <b>Contractor</b>   | <b>Dept. of Transportation</b>   | <b>City of West Allis</b>   |
| <b>Ed Anastas</b><br>Cornerstone Pavers<br>262-939-0263<br>e.anastas@cornerstonepaversusa.com | <b>Bret Swenson</b><br><b>Community Engineering</b><br>(Consultant for the DOT)<br><b>414-313-5940</b><br>cebsbret@att.net | <b>Dan Schwartz</b><br><b>414-550-3455</b><br>dschwartz@westalliswi.gov |



City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

| <b>2017 No. 7</b>  | Location  | Type of Work   | Summary of Work  |
|--|---|--|--|
|  | <b>Various Locations where the City of West Allis has previously replaced the utility-owned portion of the service line</b> | Replacement of Private Lead Service Lines  | <p>The work under this contract is generally described as the replacement of private Lead Service Lines (LSL) at locations where the City of West Allis has previously replaced the utility-owned portion of the service line with one inch diameter copper pipe. The replacement of the privately-owned portion of the LSL shall be from the curb stop to the interior water meter. Work may include, but is not limited to, the procurement of plumbing permits, scheduling the installation with the property owner, traffic control, erosion control, pavement saw cutting, excavation, installation of a new copper service line utilizing trenchless technology (City approval is required for open cut installation), abandonment of the LSL, reconnection to the interior water distribution piping, and backfilling the excavations. The Contractor shall coordinate with the City of West Allis Water Utility for water meter replacement. Restoration of concrete sidewalk and driveway will also be performed by the Contractor along with any other incidental items necessary to complete the work.</p> <p>The City reserves the right to increase or reduce the number of installations of LSL replacements based on the available grant funds remaining.</p> |
|  |   |  | <b>Comments</b>  |
|  |   |  | <p>Three sidewalk slabs will be repaired on S. 56<sup>th</sup> Street. One sidewalk slab on S. 78<sup>th</sup> Street will need to be repaired. Some landscaping work also will be done.</p>   |
| <b>Contacts</b>  |   |  |  |
| <b>American Sewer Services, Inc.</b><br>Adam Biondich<br>262-966-3393<br>abiondich@gmail.com |   | <b>City of West Allis</b><br><b>Rob Hutter</b><br><b>414-587-1699</b><br>rhutter@westalliswi.gov |  |



City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

| <b>2018 No. 4</b>   | Location  | Type of Work   | Summary of Work   |
|---|---|--|---|
|   | <b>W. Lapham St</b><br>South 56 <sup>th</sup> Street<br>to South 60 <sup>th</sup><br>Street | Road<br>Reconstruction   | The work under this Contract consists of the reconstruction as a 29 foot wide, 7" concrete pavement, on a 5" dense graded base of crushed stone or crushed concrete; with concrete sidewalk, concrete driveway approaches, landscaping, storm sewer, storm sewer relay, water main relay, building services, utility adjustments and miscellaneous items. |
|   |   |  | Comments  |
|   | The street is open to local traffic. Punchlist work is ongoing.                             |  |   |
| Contacts  |   |  |   |
| <b>Zignego Company, Inc.</b><br>Nathaniel Zignego<br>262-397-6903<br>natz@zignego.com |   | <b>City of West Allis</b><br><b>Rob Hutter</b><br><b>414-587-1699</b><br>rhutter@westalliswi.gov |   |



City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

| <b>2018 No. 7</b>   | <b>Location</b>   | <b>Type of Work</b>   | <b>Summary of Work</b>  |
|---|---|---|---|
|   | <b>Various Locations where the City of West Allis has previously replaced the utility-owned portion of the service line</b> | Replacement of Private Lead Service Lines   | <p>The work under this contract is generally described as the replacement of private Lead Service Lines (LSL) at locations where the City of West Allis has previously replaced the utility-owned portion of the service line with one inch diameter copper pipe. The replacement of the privately-owned portion of the LSL shall be from the curb stop to the interior water meter. Work may include, but is not limited to, the procurement of plumbing permits, scheduling the installation with the property owner, traffic control, erosion control, pavement saw cutting, excavation, installation of a new copper service line utilizing trenchless technology (City approval is required for open cut installation), abandonment of the LSL, reconnection to the interior water distribution piping, and backfilling the excavations. The Contractor shall coordinate with the City of West Allis Water Utility for water meter replacement. Restoration of concrete sidewalk and driveway will also be performed by the Contractor along with any other incidental items necessary to complete the work.</p> <p>The City reserves the right to increase or reduce the number of installations of LSL replacements based on the available grant funds remaining.</p> <p><a href="https://www.westalliswi.gov/DocumentCenter/View/10600">https://www.westalliswi.gov/DocumentCenter/View/10600</a></p> |
|   |   |   | <b>Comments</b>   |
| <p>Work is expected to start in November 2018. The Contractor, Mid City Corporation, will contact residents before work begins on their property.</p> <p>Work will start on the northeast end of the City and continue to the west.</p> |   |   |   |
| <b>Contacts</b>   |   |   |   |
| <b>Mid City Corporation</b><br>Dan McClendon<br>414-587-1744<br>dmclendon@midcityplumbing.com   |   | <b>City of West Allis</b><br><b>Matt Zinnecker</b><br><b>414-312-2375</b><br>mzinnecker@westalliswi.gov |   |



City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

| <b>2018 No. 8</b>   | Location   | Type of Work   | Summary of Work  |
|---|--|--|--|
|   | <b>S. 124<sup>th</sup> Street</b><br><br>West Oklahoma Avenue to West Lincoln Avenue | Road Reconstruction  | The work under this Contract consists of the reconstruction of a 34 foot wide, 6" Hot Mix Asphalt pavement, on an 8" dense graded base of crushed stone with driveway approaches, landscaping, storm sewer, water main alteration, hydrant relocations and pavement marking.   |
|   |  |  | Comments   |
|   |  |  | <p>Road is open to local traffic only. No through traffic is allowed. Signals at 124<sup>th</sup> and Cleveland will be flashing red on 124<sup>th</sup> and flashing yellow on Cleveland. Expect significant driver confusion and delays in the area.</p> <p>WE Energies Gas work is ongoing from Cleveland to Lincoln.</p> <p>Underground subcontractor is continuing work between Cleveland and Oklahoma.</p> <p>Road grading is ongoing through the week of October 8<sup>th</sup>. Local traffic may be delayed getting through 124<sup>th</sup> Street but will have access to their homes.</p> <p>Temporary mailboxes have been set up. Per the Post Office, all mailboxes on the job will be located at Seymour Place. Notifications will be given to residents.</p> <p>This is a joint project with the City of New Berlin.</p> |
| <b>Contacts</b>   |  |  |  |
| <b>Payne &amp; Dolan Incorporated</b><br>Trevor Wallner<br>262-366-5177<br>twallner@payneanddolan.com |  | <b>City of West Allis</b><br><b>Bob Strysick</b><br><b>414-588-9533</b><br>rstrysick@westalliswi.gov |  |





City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

| <b>2018 No. 9</b>   | Location  | Type of Work  | Summary of Work   |
|---|---|---|---|
|   | <b>W Schlinger Avenue</b><br><br>South 92 <sup>nd</sup> Street to South 98 <sup>th</sup> Street                             | Road Resurfacing  | The work under this Contract consists of the repairing the existing concrete pavement and resurfacing the pavement with Hot Mix Asphalt pavement. In addition, miscellaneous underground construction will occur. |
|   |   |   | Comments  |
|   | Road is open to traffic. Pavement markings plan to be done the week of October 8 <sup>th</sup> . Punchlist work is ongoing. |   |   |
| Contacts  |   |   |   |
| <b>Start Paving Corporation</b><br>Tony Minto<br>262-631-0468<br>tonym@starkcorp.us |   | <b>City of West Allis</b><br><b>Eric Jeske</b><br><b>414-587-1696</b><br>ejeske@westalliswi.gov |   |

| <b>2018 No. 10</b> | Location   | Type of Work         | Summary of Work  |
|--------------------|--|----------------------|--|
|                    | <b>South 85<sup>th</sup> Street:</b><br>West Arthur Avenue to West Hayes Place<br><b>West Hayes Place:</b><br>South 85 <sup>th</sup> Street to South 87 <sup>th</sup> Place<br><b>West Arthur Place:</b><br>South 85 <sup>th</sup> Street to South 88 <sup>th</sup> Street<br><b>South 87<sup>th</sup> Place:</b><br>West Hayes Place to West Arthur Place<br><b>South 88<sup>th</sup> Street:</b><br>West Arthur Place to West Cleveland Avenue | Concrete Road Repair | The work under this Contract consists of the removal and replacement of concrete patches, as well as miscellaneous underground construction. |
|                    |  |                      | Comments   |
|                    | Patches are done on this project. All No Parking signs are removed. All lanes of traffic are open. Punchlist work is ongoing.  |                      |  |
| Contacts           |  |                      |  |



City of West Allis Engineering Department  
**Construction in Progress**  
 Updated 10/5/2018 2:06 PM

|  |  |  |
|--|--|--|
|  | <b>DC Burbach, Inc.</b><br>Bill Hanson<br>262-613-3390<br>bhburbscurbs@aol.com | <b>City of West Allis</b><br><b>Rob Hutter</b><br><b>414-302-8373</b><br>rhutter@westalliswi.gov |
|--|--|--|

|                   |   |                          |   |
|-------------------|---|--------------------------|---|
| <b>2018 No. 2</b> | <b>Location</b>   | <b>Type of Work</b>      | <b>Summary of Work</b>  |
|                   | <b>92<sup>nd</sup> Street Bus Shelter Plaza</b><br><br>SE Corner of 92 <sup>nd</sup> Street and National Ave  | Bus Shelter Construction | The work under this Contract consists of installation of a new bus shelter on the southeast corner of 92 <sup>nd</sup> Street and National Avenue. Miscellaneous sidewalk work will also occur. |
|                   | <b>Comments</b>   |                          |   |
|                   | Concrete work is ongoing. Pavers will be installed in the near future. The Bus Shelter has been ordered but there is not a timeframe on its delivery. |                          |   |
| <b>Contacts</b>   |   |                          |   |
|                   | <b>Zenith Tech, Inc</b><br>Bob Buglass<br>262-366-5480<br>bbuglass@zenithtechinc.com  |                          | <b>City of West Allis</b><br><b>Sara Breitzman</b><br>sbreitzman@westalliswi.gov<br>414-333-7645<br><br><b>Matt Zinnecker</b><br>mzinnecker@westalliswi.gov<br>414-312-2375                     |

|  |                                   |                      |  |
|--|-----------------------------------|----------------------|--|
| <b>2018 No. 6</b>  | <b>Location</b>                   | <b>Type of Work</b>  | <b>Summary of Work</b>   |
|  | Various Areas Throughout the City | Concrete Road Repair | The work under this Contract consists of the removal and replacement of concrete patches, as well as miscellaneous underground construction. |
|  | <b>Comments</b>                   |                      |  |
| Concrete and asphalt roads will be patched throughout the City. No Parking signs will be placed near the patches for the removal, grading and curing of the patch. |                                   |                      |  |



City of West Allis Engineering Department  
**Construction in Progress**  
Updated 10/5/2018 2:06 PM

| <b>Contacts</b>  |  |
|--|--|
| <b>J.A. Pohl, Inc</b><br>Craig Mottl<br>414-397-7069<br>pam@japohl.com | <b>City of West Allis</b><br><b>Dan Schwartz</b><br><b>414-550-3455</b><br>dschwartz@westalliswi.gov |
|  | <b>Robert Strysick</b><br><b>414-788-9533</b><br>rstrysick@westalliswi.gov                           |