



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

State of Wisconsin Project – P1829S

Location	Type of Work	Summary of Work
West National Avenue S. 70th St. to S. 76th St.	Underground Utility Construction and Roadway Reconstruction	<p>The work under this Contract consists of the reconstruction of both W. National Ave. as a varying width, new concrete pavement, on a dense graded base of crushed stone or crushed concrete; with pedestrian facilities, bicycle facilities, traffic calming features, decorative street lights, concrete sidewalk, concrete driveway approaches, tree planting, landscaping, storm sewer, storm sewer relay, sanitary sewer, sanitary sewer relay, water main, water main relay, building services, utility adjustments and various incidental items.</p> <p>Comments</p> <p>National Avenue is be open to <u>Eastbound Traffic Only</u>. The westbound detour will from 70th to Greenfield to 76th. This closure is needed so the contractor can safely complete the remaining concrete work, as well as the landscaping work.</p> <p>The City will be working with the DOT to ensure that the construction has the smallest possible impact on the quality of the life of residents and businesses in the area.</p>
Contacts		
Contractor Mike Graham Cornerstone Pavers 262-210-4701	Dept. of Transportation City of West Allis Steve Graetz Community Engineering (Consultant for the DOT) 414-313-5965 cebslc-STEVEN@sbcglobal.net	Rob Hutter 414-587-1699 rhutter@westalliswi.gov



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

State of Wisconsin Project – P-1733S

Location	Type of Work	Summary of Work		
West Greenfield Avenue S. 84th St. to S. 92nd St.	Minor Underground Work & Roadway Resurfacing	The work under this Contract consists of the resurfacing of W. Greenfield Ave. with new HMA Pavement, minor construction of underground utilities, new concrete curb ramps, and pavement marking.		
		<p>Comments</p> <p>WE Energies work is ongoing. Lane closures and delays may be encountered during daily work.</p> <p>The City will be working with the DOT to ensure that the construction has the smallest possible impact on the quality of the life of residents and businesses in the area.</p>		
Contacts				
Contractor		Dept. of Transportation City of West Allis		
Payne & Dolan Incorporated Trevor Wallner 262-366-5177 twallner@payneanddolan.com		<table border="0"> <tr> <td> Bill Bailey Kapur and Associates 414-254-6165 bbailey@kapurinc.com </td> <td> Rob Hutter 414-587-1699 rhutter@westalliswi.gov </td> </tr> </table>	Bill Bailey Kapur and Associates 414-254-6165 bbailey@kapurinc.com	Rob Hutter 414-587-1699 rhutter@westalliswi.gov
Bill Bailey Kapur and Associates 414-254-6165 bbailey@kapurinc.com	Rob Hutter 414-587-1699 rhutter@westalliswi.gov			



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

State of Wisconsin Project – P1937S

Location	Type of Work	Summary of Work		
West National Avenue S. 92nd St. to S. 95th St.	Underground Utility Construction and Roadway Reconstruction	<p>The work under this Contract consists of the reconstruction of both W. National Ave. as a varying width, new concrete pavement, on a dense graded base of crushed stone or crushed concrete; with pedestrian facilities, bicycle facilities, decorative street lights, concrete sidewalk, concrete driveway approaches, tree planting, landscaping, storm sewer, storm sewer relay, sanitary sewer, sanitary sewer relay, water main, water main relay, building services, utility adjustments and various incidental items.</p> <p>Comments</p> <p>AT&T work is complete.</p> <p>W. National Ave is closed from S. 92nd to S. 95th. Traffic is detoured onto Lincoln Avenue and S. 92nd Street.</p> <p>The contractor has removed pavement. Water main work is ongoing. Storm sewer work will be the next step in construction. Residents will be notified of any non-emergency water service outages.</p> <p>The City will be working with the DOT to ensure that the construction has the smallest possible impact on the quality of the life of residents and businesses in the area.</p>		
Contacts				
Contractor		Dept. of Transportation City of West Allis		
LaLonde Contractors Eric Schmeling 414-688-1895 eschmeling@lciwi.com		<table border="1"> <tr> <td data-bbox="1068 1063 1528 1222"> Steve Graetz Community Engineering (Consultant for the DOT) 414-313-5965 cebslc-steven@sbcglobal.net </td> <td data-bbox="1537 1063 2005 1222"> Rob Hutter 414-587-1699 rhutter@westalliswi.gov </td> </tr> </table>	Steve Graetz Community Engineering (Consultant for the DOT) 414-313-5965 cebslc-steven@sbcglobal.net	Rob Hutter 414-587-1699 rhutter@westalliswi.gov
Steve Graetz Community Engineering (Consultant for the DOT) 414-313-5965 cebslc-steven@sbcglobal.net	Rob Hutter 414-587-1699 rhutter@westalliswi.gov			



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

2018 No. 7	Location	Type of Work	Summary of Work
	Various Locations where the City of West Allis has previously replaced the utility-owned portion of the service line	Replacement of Private Lead Service Lines	<p>The work under this contract is generally described as the replacement of private Lead Service Lines (LSL) at locations where the City of West Allis has previously replaced the utility-owned portion of the service line with one inch diameter copper pipe. The replacement of the privately-owned portion of the LSL shall be from the curb stop to the interior water meter. Work may include, but is not limited to, the procurement of plumbing permits, scheduling the installation with the property owner, traffic control, erosion control, pavement saw cutting, excavation, installation of a new copper service line utilizing trenchless technology (City approval is required for open cut installation), abandonment of the LSL, reconnection to the interior water distribution piping, and backfilling the excavations. The Contractor shall coordinate with the City of West Allis Water Utility for water meter replacement. Restoration of concrete sidewalk and driveway will also be performed by the Contractor along with any other incidental items necessary to complete the work.</p> <p>The City reserves the right to increase or reduce the number of installations of LSL replacements based on the available grant funds remaining.</p>
			Comments
Contacts			
Mid City Corporation Dan McClendon 414-587-1744 dmclendon@midcityplumbing.com		City of West Allis Frank Leung 414-299-9671 fleung@westalliswi.gov Eric Jeske 414-587-1696 ejeske@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

2018 No. 8	Location	Type of Work	Summary of Work
	S. 124 th Street West Oklahoma Avenue to West Lincoln Avenue	Road Reconstruction	<p>The work under this Contract consists of the reconstruction of a 34 foot wide, 6" Hot Mix Asphalt pavement, on an 8" dense graded base of crushed stone with driveway approaches, landscaping, storm sewer, water main alteration, hydrant relocations and pavement marking.</p>
			Comments
			<p>Work was suspended due to underground AT&T lines conflicting with new ditches. Residents in the area have been mailed letters indicating the cause of the delays. The road has been re-opened to traffic. The AT&T work will be finished by May 24th. Work is expected to start again the week of May 28, 2019.</p> <p>Mailboxes will be removed on the section from Cleveland to Lincoln. Temporary mailboxes will be set up, similar to the 2018 construction.</p> <p>The roadway will be removed and regraded. Ditches and culverts will be constructed. New driveway approaches will be replaced with the material that was present before construction.</p> <p>This is a joint project with the City of New Berlin.</p>
Contacts			
Contractor		City of West Allis	
Payne & Dolan Incorporated Trevor Wallner 262-366-5177 twallner@payneanddolan.com		Bob Strynick 414-588-9533 rstrynick@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

S. 60th Street from Arthur to KK River Parkway	Location	Type of Work	Summary of Work
	S. 60th Street West Morgan Ave to West Arthur Street	Road Resurfacing	The work under this Contract consists of the resurfacing of the existing S. 60 th Street pavement with 4" Hot Mix Asphalt pavement with driveway approaches, landscaping, hydrant relocations and pavement marking. The work in the City of West Allis will be only pavement marking and traffic control. No work will be done on the pavement.
			Comments
	This is a project through WisDOT and the City of Milwaukee. The City of West Allis is <i>not</i> coordinating this project. Contact the City of Milwaukee with any questions or concerns. The webpage for this project is found at: https://city.milwaukee.gov/mpw/supportforbusiness/projectssummaries/South-60th-Street-West-Morgan-Avenue-to-Kinnickinnic-River-Parkway.htm#.XJ5y7thRdtS Work is ongoing.		
Contacts			
Contractor		City of Milwaukee	
Zignego Ready Mix Corporation Brent Tucker 262-719-0195 btucker@zignego.com		Megan O'Connor 414-708-1433 moconnor@milwaukee.gov Roger Reed, P.E. 414-708-5108 roger.reed@milwaukee.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

2018 No. 13	Location	Type of Work	Summary of Work
	Various Locations in the City of West Allis	Sanitary Sewer Relays, Sanitary Sewer Spot Relays, and Water Main Relay	The work under this contract consists of sanitary sewer relays, sanitary sewer spot relays, a water main relay, and pavement restoration.
			Comments
			<p>No Parking signs (7am to 5pm) will be placed by City personnel prior to work. Once the work is completed, No Parking signs will be removed by the City.</p> <p>Concrete and asphalt crews are restoring the damaged pavement.</p> <p>Temporary No Parking signs (7am to 5pm) will be placed in this area during construction.</p>
Contacts			
UPI, LLC Mike Dretzka 262-894-2604 mike@upiconstruction.com		City of West Allis Dan Schwartz 414-550-3455 dschwartz@westalliswi.gov Mike Lee 414-299-9714 mlee@westalliswi.gov Frank Leung 414-299-9671 fleung@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

2019 No. 4	Location	Type of Work	Summary of Work
	S. 80th Street W. Greenfield Ave to W. National Ave. S. 75th Street North of W. Walker St. to W. Washington St.	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
	Comments		
	<p>Sanitary sewer work is ongoing on both 75th Street and 80th Street. Access to home will be difficult during working hours.</p> <p>The lighting contractor is working to restore street lights to most of the neighborhood. Lights will not be available to the project areas.</p> <p>During the current period, the road is open to local traffic. Access will be limited during working hours.</p>		
Contacts			
Contractor			
City of West Allis LaLonde Contractors Eric Schmeling 414-688-1895 eschmeling@lciwi.com		Eric Jeske 414-587-1696 ejeske@westalliswi.gov Frank Leung 414-299-9671 fleung@westalliswi.gov	



City of West Allis Engineering Department
Construction in Progress
 Updated 5/23/2019 11:12 AM

2019 No. 5

Location	Type of Work	Summary of Work
<p>Public Library Parking Lot 7421 West National Ave</p> <p>Downtown Parking Lot Between 72nd Street and 73rd Street, North of Greenfield Avenue</p>	<p>Parking Lot Reconstruction Using Green Infrastructure</p>	<p>The work under this Contract consists of the reconstruction of the parking lots using permeable interlocking concrete pavement systems, 4" Hot Mix Asphalt Pavement, dense graded base course, concrete curb and gutter, concrete sidewalk, concrete driveway approaches, storm sewer, and storm catch basin replacements.</p> <p>The parking lot at the West Allis Library will be done one-half at a time to accommodate access to the library.</p> <p>The Downtown Parking Lot has been removed and undercutting and sewer work has begun.</p> <hr/> <p>Comments</p> <p>At the Public Library Parking Lot, curb and gutter is being poured and the lot is being prepared for permeable pavers.</p> <p>At the Downtown Lot, permeable pavers have been placed and the lot is being prepared for asphalt. Overnight parkers in this lot will need to find alternative parking.</p>

Contacts	
<p>Contractor</p> <p>Poblocki Paving Corporation Cliff Koutnik 414-476-9130 ckoutnik@poblockipaving.com</p>	<p align="center">City of West Allis</p> <p>AECOM (City Inspector) Derek Jacobson 920-309-2015 Derek.Jacobson@aecom.com</p> <p>Rob Hutter 414-587-1699 rhutter@westalliswi.gov</p>