



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2019 No. 12</b>	Location	Type of Work	Summary of Work
	<b>Various Locations where the City of West Allis has previously replaced the utility-owned portion of the service line</b>	Replacement of Private Lead Service Lines, Sump Pump Installations, Sanitary Lateral Rehabilitations, and Storm Lateral Extensions	The work under this contract will include private lead service line replacements, sump pump installations, storm lateral installation and sanitary sewer lateral rehabilitations. The majority of the properties are at locations where the City of West Allis has previously replaced the utility under the newly constructed road.  The City reserves the right to increase or reduce the number of installations based on the available grant funds remaining.
			Comments
	<b>This project is nearly complete.</b> The work left on the project consists of sidewalk and landscaping work.		
Contacts			
<b>MJ Construction, Inc.</b> Jeff Groth 414-322-7359 <a href="mailto:jeff@mjconstruction.us">jeff@mjconstruction.us</a>  Donald Magin 414-881-4971 <a href="mailto:Donald@mjconstruciton.us">Donald@mjconstruciton.us</a>		<b>City of West Allis</b> <b>RA Smith - Consultant</b> <b>Chuck Pape</b> 414-460-2412 <a href="mailto:chuck.pape@rasmith.com">chuck.pape@rasmith.com</a>  <b>Rob Hutter</b> 414-587-1699 <a href="mailto:rhutter@westalliswi.gov">rhutter@westalliswi.gov</a>	



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

2020 National Ave, 82nd Street to 76th Street - WisDOT

Location	Type of Work	Summary of Work
<b>W. National Ave</b> S. 76 <sup>th</sup> Street to S. 82 <sup>nd</sup> Street	Road Reconstruction	<p>The work under this Contract consists of the reconstruction of a variable width, 8" Doweled Concrete Pavement, on a 6" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer relay, storm sewer relay, water main relay, building services and pavement marking.</p> <hr/> <p><b>Comments</b></p> <p><b>National Avenue is closed from S. 82<sup>nd</sup> Street to S. 76<sup>th</sup> Street.</b></p> <p>Advanced warning signs are in place. Drivers should use the posted detour on S. 84<sup>th</sup> Street, W. Greenfield Avenue, and S. 76<sup>th</sup> Street.</p> <p>The entire section from S. 82<sup>nd</sup> Street to S. 76<sup>th</sup> has been paved. The next step in this section is the sidewalk and streetscaping work. This work will continue through the week of August 10<sup>th</sup>. Access to the BP Gas Station will be available from S. 80<sup>th</sup> Street. Homes on S. 77<sup>th</sup> Street, south of National Avenue, continue to have access. Access to the Heritage Home will be across 80<sup>th</sup> Street. The contractor is scheduled to open the road to one-way traffic (westbound) the week of August 10<sup>th</sup>.</p> <p>Considerable noise and dust will be generated due to this work.</p>
<b>Contacts</b> <b>Contractor</b>		<b>Wisconsin Department of Transportation</b>
<b>LaLonde Contractors</b> <b>Eric Schmeling</b> <b>414-688-1895</b> eschmeling@lciwi.com		<b>Community Engineering</b> <b>(WisDOT Inspector)</b> <b>Steve Graetz</b> <b>414-313-5965</b> Cebshellc-steven@sbcglobal.net



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

2020 Highway 100 Resurfacing - WisDOT

Location	Type of Work	Summary of Work
<b>S. 108<sup>th</sup> Street (Hwy. 100)</b>  W. Morgan Ave to North City Limits	Road Resurfacing	<p>The work under this Contract consists of the resurfacing of a variable width existing asphalt (over concrete) road. Sidewalk, storm inlets, signals, underground sewer work, and pavement marking are also included in this project.</p> <p><b>Comments</b></p> <p><b>Construction is scheduled to begin in August 2020.</b> This is a Wisconsin Department of Transportation project, not a City of West Allis project. <u>All questions should go to Ms. Kayla Wise.</u></p> <p>WisDOT has set up a webpage to follow for updates on the projects. The page is located at: <a href="https://projects.511wi.gov/wis100/">https://projects.511wi.gov/wis100/</a></p>

Contacts	
<b>Contractor</b> <b>Trevor Wallner</b> Payne and Dolan 262-366-5177 <a href="mailto:twallner@payneanddolan.com">twallner@payneanddolan.com</a>	<b>Wisconsin Department of Transportation</b> <b>Kayla Wise</b> State Highway 100 Redevelopment Contact <a href="mailto:kayla@devorpr.com">kayla@devorpr.com</a> 262-290-0014



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2020 No. 4</b>	Location	Type of Work	Summary of Work
	<b>S. 58<sup>th</sup> Street</b> W. Beloit Road to W. Mobile Street	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
			Comments
Contacts		City of West Allis	
<b>Contractor</b> <b>LaLonde Contractors</b> <b>Brandon Dachowski</b> <b>414-651-1347</b> bdachowski@lciwi.com		<b>Eric Jeske</b> <b>414-587-1696</b> <a href="mailto:ejeske@westalliswi.gov">ejeske@westalliswi.gov</a>	



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2020 No. 5</b>	Location	Type of Work	Summary of Work
	<b>W. Lakefield Dr.</b> East of S. 119 <sup>th</sup> Street to S. 122 <sup>nd</sup> Street  <b>W. Euclid Ave</b> S. 119 <sup>th</sup> Street to S. Villa Circle	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 18" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
			Comments
Contacts	Contractor		City of West Allis
	<b>LaLonde Contractors</b> <b>Brandon Dachowski</b> <b>414-651-1347</b> bdachowski@lciwi.com		<b>Dan Schwartz</b> <b>414-550-3455</b> <a href="mailto:dschwartz@westalliswi.gov">dschwartz@westalliswi.gov</a>



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2020 No. 1</b>	Location	Type of Work	Summary of Work
	<b>W. Grant Street</b> W. Beloit Road to S. 60 <sup>th</sup> Street	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
			Comments
Contacts		City of West Allis	
<b>Contractor</b> <b>LaLonde Contractors</b> <b>Brandon Dachowski</b> <b>414-651-1347</b> bdachowski@lciwi.com		<b>Bob Strynick</b> <b>414-588-9533</b> <a href="mailto:rstrynick@westalliswi.gov">rstrynick@westalliswi.gov</a>	



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2020 No. 3</b>	Location	Type of Work	Summary of Work
	<b>S. 90<sup>th</sup> Street</b> W. Greenfield Ave to W. Lapham St	Road Reconstruction	The work under this Contract consists of the reconstruction of a 29 foot wide, 7" Concrete pavement, on a 5" dense graded base of crushed stone with driveway approaches, landscaping, sanitary sewer, storm sewer, and water main.
			Comments
Contacts		City of West Allis	
<b>Contractor</b> American Sewer Services <b>Adam Biondich</b> <b>414-254-0262</b> <a href="mailto:abiondich@amsewer.com">abiondich@amsewer.com</a>		<b>Tim Brossard</b> <b>414-588-7748</b> <a href="mailto:tbrossard@westalliswi.gov">tbrossard@westalliswi.gov</a>	



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2020 No. 7</b>	Location	Type of Work	Summary of Work
	<b>W. Cleveland Avenue</b> S. 72 <sup>nd</sup> Street to S. 76 <sup>th</sup> Street  <b>S. Wollmer Road</b> W. National Avenue to W. Oklahoma Avenue	Road Resurfacing	The work under this Contract consists of the resurfacing of an existing concrete pavement. The pavement will be milled, patched, cracked and sealed, and resurfaced. Minor underground work will also be done.
			Comments
Contacts		City of West Allis	
Contractor			
Stark Asphalt Corporation <b>Bruce Borden</b> <b>414-406-0105</b> <a href="mailto:bruceb@starkcorp.us">bruceb@starkcorp.us</a>		<b>Michael Lee</b> <b>414-299-9714</b> <a href="mailto:mlee@westalliswi.gov">mlee@westalliswi.gov</a>	





**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2020 No. 8</b>	Location	Type of Work	Summary of Work
	<b>S. 97<sup>th</sup> Street</b> W. Greenfield Ave to W. Lapham Street	Asphalt Road Repaving	The work under this Contract consists of removing an existing macadam pavement and replacing it with a new asphalt pavement. Sanitary sewer mainline work and water main work will be done as part of this project.
	<b>S. 96<sup>th</sup> Street</b> W. Greenfield Ave to W. Lapham Street		<b>Comments</b>
	<b>S. 94<sup>th</sup> Street</b> W. Greenfield Ave to W. Orchard St		Underground sewer work on S. 94 <sup>th</sup> Street will begin the week of August 10 <sup>th</sup> . Access to homes will be limited during the day but parking will be allowed at night.
Contacts		City of West Allis	
<b>Contractor</b>		<b>Contractor</b>	
<b>LaLonde Contractors</b> <b>Brandon Dachowski</b> <b>414-651-1347</b> bdachowski@lciwi.com		<b>Frank Leung</b> <b>414-299-9671</b> <a href="mailto:fleung@westalliswi.gov">fleung@westalliswi.gov</a>	



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

<b>2020 No. 6</b>	Location	Type of Work	Summary of Work
	<b>Street Lighting Conversion</b>  Circuit N-5: S. 92 <sup>nd</sup> , W. Greenfield, S. 84 <sup>th</sup> , and UPRR  Circuit P-3: S. 92 <sup>nd</sup> , Cleveland Ave, and W. Beloit Rd.	Street Lighting Conversion to low voltage parallel	The old street light circuits will be removed and converted from high voltage series to low voltage parallel with LED luminaires, including removing existing bases, salvaging poles and arms, installing low voltage infrastructure, and all incidental items necessary to complete the work.
			Comments
Contacts		City of West Allis	
<b>Contractor</b> Pro Electric, Inc. <b>Don Manthei</b> <b>262-649-6040</b> don@proelectricinc.us		<b>KL Engineering</b> <b>Tony Steinert</b> <b>920-450-7045</b> <a href="mailto:tsteinert@klengineering.com">tsteinert@klengineering.com</a>	



**City of West Allis Engineering Department**  
**Construction in Progress**  
 Updated 8/7/2020 3:18 PM

2019 No. 9

Location	Type of Work	Summary of Work
<b>Alley Reconstruction</b> Alley #1: 91-92: Montana-Dakota Alley #2: 90-91: Rogers-Becher Alley #3: 94-96: Harding-Cleveland Alley #4: 77-78: UPRR-Hicks Alley #6: 60-61: Greenfield-Orchard Alley #7: Buchanan-69: Dreyer-Beloit	Alley Reconstruction	<p>The work under this Contract consists of the reconstruction of 7” concrete alley pavement on 5” dense graded base; sanitary sewer relay, storm sewer, storm underdrain, building services, and utility adjustments.</p> <p>Joint sealing and landscaping will be done in the alleys the week of August 10<sup>th</sup>.</p> <hr/> <p><b>Comments</b></p> <p><b>Alley #1 – 91-92: Montana-Dakota.</b> The paving on this alley is complete. The alley has been opened.</p> <p><b>Alley #2 – 90-91: Rogers-Becher.</b> The paving on this alley is complete. The alley has been opened</p> <p><b>Alley #3 – 94-96: Harding-Cleveland.</b> The paving on this alley is complete. The alley has been opened.</p> <p><b>Alley #4 – 77-78: UPRR – W. Hicks.</b> The paving on this alley is complete. The alley has been opened.</p> <p><b>Alley #6 – 60-61: Greenfield - Orchard.</b> The paving on this alley is complete. The alley has been opened.</p> <p><b>Alley #7 – Buchanan-69: Dreyer - Beloit.</b> The paving on this alley is complete. The alley has been opened.</p>
<b>Contacts Contractor</b>		<b>City of West Allis</b>



**City of West Allis Engineering Department**  
**Construction in Progress**  
Updated 8/7/2020 3:18 PM

<p><b>State Contractors</b> <b>John Loosen</b> <b>414-333-8770</b> johnloosen@att.net</p>	<p><b>Frank Leung</b> <b>414-299-9671</b> <a href="mailto:fleung@westalliswi.gov">fleung@westalliswi.gov</a></p> <p><b>Bob Strysick</b> <b>414-588-9533</b> <a href="mailto:rstrysick@westalliswi.gov">rstrysick@westalliswi.gov</a></p>